

Objeto Reforma do Teatro Municipal Jorge Amado  
Local Av. Miriam, 86, Centro, Carapicuíba/SP BRANCO, CARAPICUÍBA/ SP



CRONOGRAMA FÍSICO - FINANCEIRO

Item		Descrição dos Serviços		TOTAL	(%)	MÊS 01				MÊS 02				MÊS 03				MÊS 04				MÊS 05				MÊS 06				MÊS 07				MÊS 08				MÊS 09				MÊS 10			
						1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4								
1.1	ADMINISTRAÇÃO LOCAL	R\$	320.671,50	#REF!	10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				
					R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15			R\$	32.067,15							
1.2	CANTEIRO DE OBRAS	R\$	9.593,28	#REF!	100,00%																																								
					R\$	9.593,28			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.1	Serviços Preliminares	R\$	20.822,67	#REF!	100,00%																																								
					R\$	20.822,67			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.2	Fundações	R\$	45.956,17	#REF!	30,00%				30,00%				40,00%																																
					R\$	13.786,85			R\$	13.786,85			R\$	18.382,47			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.3	ESTRUTURA DE CONCRETO ARMADO	R\$	177.936,91	#REF!					40,00%				30,00%				30,00%																												
					R\$	-			R\$	71.174,76			R\$	53.381,07			R\$	53.381,07			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.4	VEDAÇÕES	R\$	94.321,66	#REF!									50,00%				50,00%																												
					R\$	-			R\$	-			R\$	-			R\$	47.160,83			R\$	47.160,83			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.5	PISOS E REVESTIMENTOS	R\$	985.559,35	#REF!																									30,00%				40,00%				30,00%								
					R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	295.667,81			R\$	394.223,74			R\$	295.667,81			
1.3.6	COBERTURA	R\$	574.696,28	#REF!									25,00%				50,00%				25,00%																								
					R\$	-			R\$	-			R\$	-			R\$	143.674,07			R\$	287.348,14			R\$	143.674,07			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.7	INSTALAÇÕES ELÉTRICAS	R\$	360.380,88	#REF!																					50,00%				50,00%																
					R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	180.190,44			R\$	180.190,44			R\$	-			R\$
1.3.8	INSTALAÇÕES HIDROSSANITÁRIAS	R\$	92.217,98	#REF!																					50,00%				50,00%																
					R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	46.108,99			R\$	46.108,99			R\$	-			R\$
1.3.9	ESQUADRIAS	R\$	29.592,16	#REF!																													100,00%												
					R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.10	SERVIÇOS COMPLEMENTARES	R\$	405.205,62	#REF!																																					100,00%				
					R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.3.11	SERVIÇOS FINAIS	R\$	12.013,50	#REF!																																					100,00%				
																																											R\$	12.013,50	
1.4.1	DETALHEMENTO DOS PROJETOS	R\$	17.028,70	#REF!	50,00%				50,00%																																				
					R\$	8.514,35			R\$	8.514,35			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			R\$	-			
1.4.2	GERENCIAMENTO	R\$	42.582,01	#REF!	10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				10,00%				
					R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			R\$	4.258,20			
		TOTAL MENSAL		R\$	89.042,50			R\$	129.801,32			R\$	108.088,89			R\$	280.541,32			R\$	370.834,32			R\$	179.999,42			R\$	262.624,78			R\$	558.292,59			R\$	460.141,25			R\$	749.212,28				
		% TOTAL MENSAL			2,79%				4,07%				3,39%				8,80%				11,63%				5,65%				8,24%				17,51%				14,43%				23,50%				
		TOTAL ACUMULADO		R\$	89.042,50			R\$	218.843,82			R\$	326.932,71			R\$	607.474,03			R\$	978.308,36			R\$	1.158.307,78			R\$	1.420.932,56			R\$	1.979.225,14			R\$	2.439.366,39			R\$	3.188.578,67				
		% TOTAL ACUMULADO			2,79%				6,86%				10,25%				19,05%				30,68%				36,33%				44,56%				62,07%				76,50%				100,00%				
		% TOTAL ACUMULADO COM BDI																																					R\$	3.921.951,76					